

PROJECT: Institute of Training of Trainers(ITOT) at Niziagarh,Talcher,Angul Vocational Training Improvement Project (VTIP) with World Bank Assistance

COUNTRY INDIA

NAME OF THE STATE: ODISHA (Amt. in Rs.lakh)

S I N O	DESSCRPTION OF WORKS	METHOD OF PROCURE- MENT	ESTIMATED COST*	PROCUR- MENT BY	REVIEW BY	2013-14					2014-15							
						November	December	January	February	March	April	May	June	July	August	September	October	November
1	Construction of Academic Building at ITOT ,Talcher	NCB	385.41	STATE GOVT through IDCO		APPRISAL	1	4	5,8	9			10			11		
						REVISED												
						ACTUAL												
2	Construction of Administrative Building at ITOT,Talcher	-do-	124.61	-do-		APPRISAL	1	4	5,8	9			10			11	12	
						REVISED												
						ACTUAL												
3	Construction of 100 Seated Hostel Building at ITOT,Talcher	-do-	695.45	-do-		APPRISAL	1	4	5,8	9			10			11		
						REVISED												
						ACTUAL												

PROCUREMENT ACTIONS

- | | |
|--|--------------------------------|
| 1. INITIATE PREPARATION OF SPECIFICATIONS AND BID DOCUMENTS | 9.CONSTRUCTION 25% COMPLETE |
| 2. TRANSMIT SPECIFICATIONS AND BOCUMENTS TO IDA -Not applicable | 10. CONSTRUCTION 50% COMPLETE |
| 3. IDA CLERLANCE OF SPECIFICATION AND BIDL DOCUMENTS- Not applicable | 11. CONSTRUCTION 75% COMPLETE |
| 4. ISSUE INVITATION TO BID | 12. CONSTRUCTION 100% COMPLETE |
| 5. OPEN BIDS | |
| 6. TRANSMIT EVALUATION REPORT AND AWARED RECOMMENDATIONS TO IDA- Not App | |
| 7. IDA CLEARANCE OF RECOMMENDATIONS-Not Applicable | |
| 8. AWARD CONTRACT | |

<p><u>METHOD OF PROCUREMENT</u> ICB : INTERNATIONAL COMPETITION BIDDING NCB : NATIONAL COMPETIOJN BIDDING NS : NATIONAL SHOPPING IS : INTRNATIONAL SHOPPING</p>
--

*The estimated amount exceeding World Bank project allocation will be met out of State Plan Budget.

PROJECT: Institute of Training of Trainers(ITOT) at Niziagarh, Talcher, Angul Vocational Training Improvement Project (VTIP) with World Bank Assistance

COUNTRY INDIA

NAME OF THE STATE: ODISHA (Amt. in Rs.lakh)

S I N O	DESCRIPTION OF WORKS	METHOD OF PROCUREMENT	ESTIMATED COST*	PROCUREMENT BY	REVIEW BY	2014-15			2015-16															
						January	February	March	April	May	June	July	August	September	October	November	December	January	February					
1	Construction of Academic Building at ITOT ,Talcher	NCB	385.41	STATE GOVthrough.ID CO		APPRIASAL	12																	
						REVISED																		
						ACTUAL																		
2	Construction of Administrative Building at ITOT, Talcher	-do-	124.61	-do-		APPRIASAL																		
						REVISED																		
						ACTUAL																		
3	Construction of 100 Seated Hostel Building at ITOT, Talcher	-do-	695.45	-do-		APPRIASAL	11	12																
						REVISED																		
						ACTUAL																		

PROCUREMENT ACTIONS

- 1. INITIATE PREPARATION OF SPECIFICATIONS AND BID DOCUMENTS
- 2. TRANSMIT SPECIFICATIONS AND BOCUMENTS TO IDA -Not applicable
- 3. IDA CLERLANCE OF SPECIFICATION AND BIDL DOCUMENTS- Not applicable
- 5. OPEN BIDS
- 4. ISSUE INVITATION TO BID
- 5. OPEN BIDS
- 6. TRANSMIT EVALUATION REPORT AND AWARED RECOMMENDATIONS TO IDA- Not App
- 7. IDA CLEARANCE OF RECOMMENDATIONS-Not Applicable
- 8. AWARD CONTRACT
- 9.CONSTRUCTION 25% COMPLETE
- 10. CONSTRUCTION 50% COMPLETE
- 11. CONSTRUCTION 75% COMPLETE
- 12. CONSTRUCTION 100% COMPLETE

METHOD OF PROCUREMENT
ICB : INTERNATIONAL COMPETITION BIDDING
NCB : NATIONAL COMPETIOJN BIDDING
NS : NATIONAL SHOPPING
IS : INTRNATIONAL SHOPPING

*The estimated amount exceeding World Bank project allocation will be met out of State Plan Budget